C1019-OCSC-XX-XX-RP-S-0001

Condition Survey Report for Glanmire to Dunkettle roundabout R639 Road Boundary Wall Cork City Council Project No. C1019

18 February 2022





Multidisciplinary Consulting Engineers

Condition Survey Report for Glanmire to Dunkettle Roundabout Road Boundary Wall

For

CORK CITY COUNCIL



NOTICE

This document has been produced by O'Connor Sutton Cronin & Associates for its client Cork City Council. It may not be used for any purpose other than that specified by any other person without the written permission of the authors.



DOCUMENT CONTROL & HISTORY

OCSC Job No.:		Project Code	Originator	Zone Volume	Level	File Type	Role Type	Number	Status /	Suitability Code	Revision
C1019		C1019	ocsc	хх	xx	RP	S	0001		S3	P01
Rev.	S	tatus	Autho	rs	Che	cked	A	uthorised	k	Issu	ie Date
P01		S3	Anett Ner	neth	John Mc	Beath	John	McBeath		18 Fe	eb 2022
Rev	Suit Cod	ability e	Author		Checke	r	Auth	orised		Issu	e Date

Condition Survey Report for Glanmire to Dunkettle Roundabout Road Boundary Wall

T/	ABLE	OF CONTENTS PAGE
1	ΙΝΤ	RODUCTION
	1.1	Appointment5
	1.2	Administrative Jurisdiction5
	1.3	Scope of Services of Report 5
	1.4	Site Location
	1.5	Site Overview
	1.6	Structure Description
2	ST	RUCTURE INSPECTION
	2.1	Structure Condition7
	2.2	Defects Identified7
3	RE	COMMENDATIONS
4	HEI	RITAGE AND ARCHAEOLOGY

APPENDICES

Appendix A: Site Inspection Record of Defects

Appendix B: Photographic Evidence







1 INTRODUCTION

1.1 Appointment

O'Connor Sutton Cronin (OCSC) were appointed by Cork City Council to carry out an assessment of the condition of the boundary wall along the R639 road from Glanmire to the Dunkettle roundabout in Cork.

1.2 Administrative Jurisdiction

The structure is located within the Administrative Jurisdiction of Cork City Council.

1.3 Scope of Services of Report

This report has been compiled to based on the visual inspection of the boundary wall along the R639 from Glanmire to the Dunkettle roundabout junction. The purpose of the report is to record the condition of the structure and propose an appropriate remedial action for the defects recorded.

1.4 Site Location

The boundary wall is located along both sides of the R639 road from Glanmire to the Dunkettle junction on the outskirts of Cork City. Refer to Figure 1 for Site Location Map.







Figure 1: Site Location

1.5 Site Overview

A Topographical Survey has been provided by Cork City Council to form the basis for the assessment of the structure and for the preparation of this report.

1.6 Structure Description

The boundary wall to the west side of the road is approximately 1400metres long continuous retaining wall containing 1.8metre high and 270milimetre thick alternating concrete block wall and stone wall sections. The block wall sections have an approx. 470x470milimetre block piers at approximately 14metres centres.

The east side boundary wall is an approximately 1000metres long structure. It consist of 0.5metre high 270milimetre thick block walls and approximately 1metre high 500milimetre thick stone rubble wall alternating throughout the length of the structure.





2 STRUCTURE INSPECTION

An inspection of the walls was undertaken on the 1st of February 2022 by Paul Cunnane and Anett Nemeth of O'Connor Sutton Cronin. The full extent of the boundary wall structures were inspected with exception to the foundations and the back of the wall that are overgrown with vegetation. The nature of the inspection was visual only, with defects noted and photographic evidence of same recorded. A report was prepared following the inspection summarising the findings. Refer to Appendix A for the results of the site inspection and to Appendix B for the photographic evidences.

2.1 Structure Condition

The majority of the structure was generally found to be in a fair condition, however a number of defects were identified and it is recommended that these be rectified in order to refurbish the wall structure.

2.2 Defects I dentified

The following is a list of defects identified at the time of inspection. Please refer also to the photographic evidence of the inspection included in Appendix A for further detail.

1. Vegetation Growth:

Minor vegetation growth (moss) was identified throughout the coping at the top of the wall at both sides. There were a number of locations where the pier and the adjacent wall sections were heavily overgrown and it was not possible to inspect the wall at those locations.







Figure 2 & 3: Wall overgrown by vegetation (Refer to Appendix A&B for locations)

2. Damage of Piers:

Horizontal cracking was observed on a number of piers through the mortar under the top courses of block. In some cases that separated top part of the pier was found displaced or moved from the rest of the structure below.



Figure 4 & 5: Damage to piers (Refer to Appendix A&B for locations)



Project No. C1019 Issued: 17.02.2022





3. Vertical/ diagonal crack:

Vertical and stepped diagonal cracks through the wall were identified locally throughout the wall on both sides of the road. As external walls these are affected by temperature and moisture change therefore the structure can suffer from initial shrinkage and/or subsequent expansion and contraction leading to expansion cracks in masonry walls. Diagonal cracks were not noted at the bottom of the wall structure, although there are major cracks evident throughout the east side road wall which may be a sign of structural failure or stability issues due to ground slip beneath.



Figure 6 & 7: Vertical cracks (Refer to Appendix A&B for locations)

4. Horizontal Cracks:

A major horizontal crack was observed at the end of the stone wall at the entrance junction road to the Cork's Vienna Woods Hotel. It is possibly caused by increased loading from the traffic on the retaining wall. Further investigation and assessment is required to determine the cause of the cracking observed.







A number of locations were identified throughout the east side wall where horizontal cracking occurs below the top course of blockwork. In some instances this separated top course found to be displaced from the below structure.



Figure 8 & 9: Horizontal cracks (Refer to Appendix A&B for locations)

5. Separated Joints:

A number of locations were identified where the joint between wall and pier was separated horizontally with no mortar or sealant was present. All expansion joints should be sealed to prevent moisture ingress between the masonry. No sign of other horizontal movement joints were observed on the wall sections between piers. It was also noted that in some cases the coping was found separated and displaced from the wall below.







Figure 10 & 11: Separated joints (Refer to Appendix A&B for locations)

6. Loss of Mortar:

A significant portion of open joints in stonework exist with mortar having been washed out or removed over time throughout the west side wall. The block wall sections are not affected by this. Approximately 50% of the stone wall sections needs repointing.



Figure 12 & 13: Loss of mortar (Refer to Appendix A&B for locations)



Project No. C1019 Issued: 17.02.2022



7. Loss of Masonry:

A number of areas of missing masonry stones have been identified locally along the stone wall sections on both side of the road. There are some serious structural integrity issues where a number of stone fallen out caused by water running through the structure.



Figure 14 & 15: Loss of masonry (Refer to Appendix A&B for locations)

8. Water Damage:

There are multiple locations observed with white or black staining on the road face of the wall throughout, indicating water seepage through the wall. During the inspection, the wall was observed as being visible wet. In some locations water could be seen running through the wall. The sections of localised missing masonry and collapse identified earlier in this report have likely been caused by a build-up of water pressure at the back of the wall leading to deterioration over time. Refer to the attached sketches in Appendix A for the locations.







Figure 16 & 17: Loss of masonry & Collapsed wall (Refer to Appendix A&B for locations)

9. Structural Deterioration:

Signs of structural failure of the wall was observed where the wall is tilting outwards adjacent to a pier.



Figure 18 & 19: Wall leaning (Refer to Appendix A&B for locations)





10. Collapsed Structure:

There are a number of locations on the east side of the road along the estuary where a section of wall collapsed locally. Refer to Appendix A for locations.



Figure 20 & 21: Collapsed structure (Refer to Appendix A&B for locations)

11. Loss of Coping:

Loss of coping were observed throughout the wall on both sides of the road.



Figure 21 & 22: Collapsed structure (Refer to Appendix A&B for locations)



Project No. C1019 Issued: 17.02.2022



3 RECOMMENDATIONS

Following the inspection of the wall, appropriate remedial actions for each of the defects have been considered and are presented below. A detailed structural assessment of the structure has not been carried out. All recommendations made as part of this report are based on visual inspection only. Further assessment is required to confirm the full extent of the remediation works required. The following is a list of remedial actions deemed appropriate to address the defects raised in Section 2.2 above.

1. Vegetation Removal:

All vegetation protruding from the structural elements to be removed and the associated joints repointed with a lime mortar.

2. Masonry Pier Repair:

Structurally damaged piers to be repaired or rebuilt as required in accordance with the relevant TII standard documents.

3. Crack Repair:

Cracking to the wall to be repaired by remove the cracked mortar and cleaning out the joint. This to be followed by inserting stainless steel tying bars by grouted into pre-drilled holes transversely across the crack. The crack and hole for the tie will be grouted and re pointed in accordance with the principles of the relevant TII standard details.





4. Separated Joints:

Separated expansion joints between piers and wall to be cleaned out and filled with the appropriate sealant material.

5. Reinstallation of Coping:

Coping to be reinstalled throughout both walls where it is missing or damaged.

6. Repointing of Mortar Joints:

Joints in masonry to be repointed with an appropriate lime mortar. The provision of an appropriate drainage system and waterproofing system behind the wall is also recommended to prevent water seepage causing damage to the masonry.

7. Masonry Repairs:

Missing masonry stones are to be replaced in accordance with the principles of the relevant TII standard details. The provision of an appropriate drainage system and waterproofing system behind the wall is also recommended to prevent water seepage causing damage to the masonry.

8. Reconstruction of Wall:

Where tilting, collapse or other structural failure were observed it is recommended to rebuild the section of wall locally in the extent of the damage. Rebuild to be carried out in accordance with the relevant TII standard details.





9. Waterproofing:

A number of locations of the wall were seriously damaged by the water and water seepage or running were present. It is recommended that weepholes to be installed throughout the entire length of the wall to allow water flow out from the back of the wall and to prevent further structural damages.

Summary

The following summary of the recommended remediation works is based on the visual inspection only.

Defect		Extent/ Area	
No.	Description of Defect	of Defect	
1.	Vegetation removal		
	- minor vegetation on coping	~1800m	
	- vegetation trimming locally at overgrown sections	~100m	
2.	Blockwork & Stonework (including local masonry	~500m ²	
	repointing & reconstruction of pier-and collapsed		
	sections)		
3.	Construction of weepholes (throughout the boundary	~1200m	
	retaining wall to the west side)		
4.	Crack repair	~50m	
5.	Joint resealing	~150m	
6.	Repointing of mortar	~500m ²	
7.	Coping reinstallation	~200m	



bsi



4 HERITAGE AND ARCHAEOLOGY

As part of the assessment, the heritage and archaeological significance of the structure was researched to assess the potential impact of the refurbishment works.

It was determined that the boundary wall is not a recorded protected structure, there is no heritage value noted on the Archaeology Survey Database and the structure is not included in the National Inventory of Architectural Heritage. It is therefore concluded that the recommended refurbishment works would not adversely impact on the heritage or archaeology of the area.















APPENDIX A. SITE INSPECTION RECORD OF DEFECTS













GENERAL NOTES:

- 1. This drawing shall be read in conjunction with the assessment report
- The condition of this wall was assessed visually only, no intrusive tests were carried out to investigate further structural properties.
- This wall was assessed visually above ground level only, its foundation was not checked.
- Spalling of concrete on coping noted throughout the extent of the entire wall along the road.
- Minor vegetation growth to coping noted throughout the extent of the entire wall along the road

SCHEDULE OF DEFECTS:

DEFECT NO.1: VERTICAL CRACK THROUGH THE WALL

DEFECT NO.2: SEPARATATION OF VERTICAL JOINT BETWEEN WALL AND PIER

DEFECT NO.3: HORIZONTAL CRACK THROUGH MORTAR AT TOP FEW COURSES OF BLOCKWORK OF PIER

DEFECT NO.4: MISSING COPING ON TOP OF WALL

DEFECT NO.5: BLOCKED WEEPHOLES AT BOTTOM OF WALL

DEFECT NO.6: CRACK THROUGH PIER/ STRUCTURE DETERIORATION

DEFECT NO. 7: SEPARATION AND GAP BETWEEN COPING AND TOP OF WALL

DEFECT NO.8: WALL HEAVILY OVERGROWN BY VEGETATION

DEFECT NO.9: MOISTURE CAUSED STAIN ON THE FACE OF WALL

DEFECT NO.10:STRUCTURAL DIVISION: TOP PART OF PIER MOVED AWAY/ ROTATED

DEFECT NO.11: WET WALL, WATER SEEPING THROUGH

DEFECT NO.12: STRUCTURAL DETERIORATION - WALL TILTING OUTWARDS

DEFECT NO.13: COLLAPSED STRUCTURE

DEFECT NO.14: MISSING STONE



 C1019-OCSC-XX-XX-SK-S-0004-P01-S3
 R639 GLANMIRE TO DUNKETTLE

 ROUNDABOUT WALL CONDITION
 ASSESSMENT

 REV: P01
 BY: AN
 DATE: 11.02.2022















APPENDIX B. PHOTOGRAPHIC EVIDENCE

1. Vertical crack through wall
 Horizontal crack through mortar under the top course of blockwork at top of pier
 Separated joint between between wall and pier Minor vegetation growth to coping
4. Vertical crack through wall & missing coping

5. Missing coping
6. Wall heavily overgrown by vegetation
7. Separated joint between wall and pier
8. Vertical crack

9. Gap between coping and top of wall
10. Blocked weephole
11. Wall section overgrown by vegetation
12. General view of the gate

13. Pier overgrown by vegetation
14. Vertical crack through wall
15. Top of pier collapsed
16. Serious deterioration of pier

17. Cracked top part of pier tilting out & missing coping
18. Wall overgrown by vegetation
19. Top of pier overgrown by vegetation & seperated joint between wall and pier

20. General view of the wall
21. Top of pier overgrown by vegetation
22. Horizontal crack thorugh mortr at top of pier & vegetation growth
23. Gap between coping and top of wall & vegetation growth to wall

24. Blocked weepholes at bottom of wall & vegetation growth to wall
25. General view to the wall & vegetation growth to the coping &sign of stain on wall
26. Structural division of top course of block of the pier separated and moved
27. Water seeping through the wall

28. Water dripping through the bottom of the wall. The ground in front of the wall is soaked
29. Water dripping through the bottom of the wall
30. Top of pier is overgrown by vegetation & stain present on the face of the wall
31. Top of pier separated under the top course of block and moved



33. Top 2 course of blockwork of pier separated and moved & rotated
34. Wall beside pier tilting outwards
35. General view to the wall
36. Vertical crack through wall

37. Division of top part of pier under first course of blockwork & top of pier covered with vegetation
38. Top part of pier separated under the first blockwork and moved & pier covered by vegetation
39. Stain present on the face of the wall
40. General view to the wall

^{41.} Horizontal crack through mortar at top of pier
^{42.} Vegetation growth to the wall
43. Missing coping on pier & stain present on the face of wall throughout
44. Top of pier collapsed & vegetation growth onto it & stain present on the face of the wall throughout

45. Top block course of pier separated and moved & vegetation growth onto it
46. Electrical cable fixed to wall & evidence of stain present throughout
47. Water seeping through wall
48. Top block course of pier separated and moved

49. Top 2 courses of blockwork of pier collapsed
50. Top 2 courses of blockwork of pier collapsed
51. Vertical crack through wall
52. Gap between coping and wall

53. Gap between coping and wall & vertical crack through wall
54. Weephole
55. Water seeping through wall
56. Stepped crack through wall

57. Evidence of weephole & Water seeping through wall
58. Horizontal crack through pier & evidence of stain on face of wall
59. Separated vertical joint between the pier and the wall

60. Horizontal crack at top of pier
61. Evidence of stain on bottom face of the wall
62. Vertical crack through wall
63. Water seeping through the bottom of the wall throughout

64. Horizontal crack through wall at entrance junction to the Cork's Vienna Hotel
65. Horizontal crack through wall at entrance junction to the Cork's Vienna Hotel
66. Horizontal crack through wall at entrance junction to the Cork's Vienna Hotel
67. Horizontal crack through wall at entrance junction to the Cork's Vienna Hotel

68. Entrance road to Cork's Vienna Hotel
69. Entrance road to Cork's Vienna hotel & loss of mortar and loose stones evident
70. Water broke through wall & bottom of wall soaked
71. Evidence of loss of stones & mortar

72. Loss of mortar, loose stones & water running through the bottom of the wall
73. Loss of mortar and loss of stones & water running through the bottom of the wall
74. Vertical crack through wall
75. General view to the wall & minor vegetation growth present









95. Crack through & deterioration of pier and adjacent wall
96. Crack through wall & coping Spalling of concrete on coping
97. Vertical crack through wall & coping
98. Crack & minor vegetation on coping



103. Loss of masonry at pier 104. Vertical crack through wall
105. Loss of masonry at pier
106. Collapsed section of wall









121. Crack through wall
122. Top of pier collapsed
123. Loss of mortar&masonry to pier
124. Vertical crack through wall







135. Crack&Deterioration of pier & missing coping
136. General view to wall
137. Vertical crack through wall
138. Vertical crack through wall & spalling of concrete on coping






